Stephen J. Smallwood, C.B.O. Director of Building and Development Services



City of Fredericksburg 715 Princess Anne Street P.O. Box 7447 Fredericksburg, VA 22404-7447 Telephone: 540 372-1080

Fax: 540 310-0636

THIRD PARTY INSPECTION FORM CITY OF FREDERICKSBURG MARCH 1, 2007 (Revised JULY 3, 2008)

This form is to be used by all approved third party inspection agencies.						
Permit #:	Lot#:					
Subdivision:						
Address:						
Inspection Agency:	Telephone:					

- The Registered Design Professional (RDP), the RDP's firm, or the field inspectors shall have no financial interest in the project.
- All incomplete inspection forms will be rejected. No further inspections will be conducted by the City of Fredericksburg on a job site when an inspection report is rejected or is not received.
- An inspection rejected by the City of Fredericksburg **may not** be reinspected by a third party inspector without prior approval by Fredericksburg's Building Official.
- All inspection reports must be received by the Building and Development Services Department within 72 hours of the completed inspection (Three City of Fredericksburg business days.)
- All reports must be original documents; FAXES and copies will not be accepted.
- Requests for inspections must be provided to the City of Fredericksburg before 3:30 PM on the day preceding the date of the inspection.
- Inspection tickets and Third Party Inspection forms shall be picked up after 8:30 AM, on the date of inspection, at the Building and Development Services Department, prior to the inspection.
- The erosion and sediment controls must be approved by the City of Fredericksburg **prior** to any footing inspection being conducted.
- Approved footing inspections shall be recorded and verified by Building and Development Services prior to scheduling a foundation wall inspection.
- The City of Fredericksburg reserves the right to audit third party inspection procedures at any time.
- Abuse of the requirements, listed above or within the Third Party Inspection Policy will void the City of Fredericksburg's approval for the third party inspector and agency.

FOOT	INGS:	(circle yes/no)			
1 ST El Erosio		N APPROVAL DATE (Do not make inspection with out approved 1st			
Listed	footings	inspected:			
YES	NO	Expanding clay or other unstable/unsuitable conditions. If yes, please explain:			
YES	NO	Filled lot site. If the fill supports the structure, compaction test must be attached.			
YES	NO	Engineer designed footing. If yes, RDP's design must be attached.			
YES	NO	Steel in place per City of Fredericksburg Stamped Approved plans			
YES	NO	All footings installed per City of Fredericksburg Stamped Approved plans. If pier footing being poured in conjunction with slab, please indicate:			
YES	NO	Perimeter footing is continuous. If not, RDP's design must be attached.			
YES	NO	FOOTING APPROVED Date: Time:			
WAL	LS: (cir	cle yes/no)			
Must	verify th	nat the footing inspection has been approved and accepted prior to inspecting the walls.			
YES	S NO Expanding clay or other unstable/unsuitable conditions? If yes, please explain:				
YES	NO	Steel in place per City of Fredericksburg Stamped Approved plans			
YES		ACI approved form release applied to panels prior to assembly. Type and brand of form release used:			
	NO				
YES	NO NO				
YES YES		release used: Reinforcing steel bars, panel ties, footing and sill plate anchors are clean and free from foreign			
YES YES	NO NO NO	release used: Reinforcing steel bars, panel ties, footing and sill plate anchors are clean and free from foreign substances. (dirt, form release, oil, petroleum products etc.)			

^{*}Backfill material shall not be placed against any foundation wall until the structural framing has been erected and secured.

Waterproofing/Draintile: (circle yes/no)

Waterproofing is required on all walls below grade enclosing habitable or usable space. Dampproofing is not permitted in the City of Fredericksburg on basement walls.

- * Must verify walls and footings have been approved prior to inspection of backfill
- * Waterproofing/Draintile inspections shall not be performed until the first floor structural framing and decking has been installed and secured.

fram YES	raming and decking has been installed and secured. YES NO Drain tile installed per code. 2" gravel under and 6" gravel over					
YES	NO	Drain tile daylighted Location:				
YES	NO	Walls waterproofed per Code. (Waterproofing certification must be attached and filled out and signed by applicator)				
YES	NO	Backfill material per approved plans and meets minimum code requirements				
YES	NO	WATERPROOFING APPROVED Date:Time:				
YES	NO	DRAINTILE APPROVED Date: Time:				
Please	e list the	slabs inspected on this inspection				
		that all trade inspections below the slab and wall certifications have been received and or to inspecting slab.				
YES	NO	Perimeter Insulation installed. If not required, please indicate:				
YES List:_	NO	Vapor barrier installed. 6mil. polyethylene or approved other;				
YES	NO	Expanding clay or other unstable/unsuitable conditions. If yes, please explain:				
YES	NO	Filled lot site. If the fill supports the structure, compaction test must be attached.				
YES	NO	Engineer design for slab. If yes, design must be attached with slab identified/listed:				
Туре	of reinf	orcement utilized: Fiber Mesh Welded Wire Other				
YES	NO	SLAB APPROVED Date: Time:				

INTERIOR DRAINTILE/SUMP CROCK:						
Inspections conducted:						
YES	NO	Interior drain tile installed and connected to sump crock.	ior drain tile installed and connected to sump crock.			
YES	NO	Sump crock installed and drain tile/area-way drain are connected	d.			
OTHER INSPECTIONS:						
Other	inspect	ions conducted:				
YES	YES NO Other inspections approved.					
YES	NO	Engineer report attached.				
CODI	E STAN	NDARDS USED FOR INSPECTIONS:				
YES	NO	All work inspected conforms to the current Virginia USBC.	ork inspected conforms to the current Virginia USBC.			
YES	NO	FOR RESIDENTIAL WORK: All work conforms to the current, adopted, IRC edition.				
YES	NO	FOR COMMERCIAL WORK: All work conforms to the current, adopted, IBC edition.				
INSPECTION CERTIFICATION: : I certify that the foregoing information is true and accurate, that I comply with the minimum qualifications for third-party inspections as established by the City of Fredericksburg Building Official and the Virginia U.S.B.C., and that neither I nor my firm has a financial interest in the structure/project inspected, other than the fees received for this inspection.						
Date of Inspection: Time of Inspection:						
Name of Field Inspector:						
Weather Conditions:						
Signature of RDP:						
Print N	Name of	f RDP:				
			SEAL			